

Note: Before the enactment of electricity law in 1997 a Project Development Agreement (PDA) was equivalent to a Concession Agreement or BOT Agreement. There were only two stages in the development process that started from MOU and then PDA whereby concession rights were granted.

After 1997 Project Development Agreement equivalent to Heads of Agreement (HOA) was inserted as an interim stage between MOU and CA. In the PDA or HOA, the mandate given in the MOU is upgraded to exclusive rights to develop the project but such rights are still contingent upon concession rights that shall be finally granted in Concession Agreement

1. Power Projects in Lao PDR - Development before 2000

No	Name of Project	Location	Installed Capacity	STATUS		Investors (Sponsors)	Planned Market	Remarks
		Province		Progress of	Commercial Operation Date			
				MOU/PDA/CA				
1	Houay Ho (IPP)	Champasak/Attapeu	152 MW	BOT agreement signed 23 Sept 1993	1999	<ul style="list-style-type: none"> EdL (Laos) 20% Suez Energy (Belgium) 60% HHTC (Thailand) 20% 	Thailand	In Operation
2	Nam Dong Hydropower (State Utility)	Luangprabang	1 MW	PDA/CA not required	1970	Electricité du Laos (EdL)	Laos	In Operation
3	Nam Ko (State Utility)	Oudomxay	1.5 MW	PDA/CA not required	1996	Electricité du Laos (EdL)	Laos	In Operation
4	Nam Leuk Hydropower (State Utility)	Vientiane	60 MW	PDA/CA not required	2000	Electricité du Laos (EdL)	Laos/Thailand	In Operation
5	Nam Mang 3 Hydropower (State Utility)	Vientiane	40 MW	PDA/CA not required	2004	Electricité du Laos (EdL)	Laos/Thailand	In Operation
6	Nam Ngum 1 Hydropower (State Utility)	Vientiane	155 MW	PDA/CA not required	1971	Electricité du Laos (EdL)	Laos/Thailand	In Operation
7	Selabam Hydropower (State Utility)	Champasak	5 MW	PDA/CA not required	1970	Electricité du Laos (EdL)	Laos	In Operation
8	Se Xet 1 (State Utility)	Saravane	45 MW	PDA/CA not required	1990	Electricité du Laos (EdL)	Laos/Thailand	In Operation
9	Theun-Hinboun (IPP)	Bolikhamxay	210 MW	CA signed 17 Oct 1994	1998	<ul style="list-style-type: none"> EdL (Laos) 60% Nordic 20% GMS 20% 	Laos/Thailand	In Operation
10	Xekaman 1 (IPP)	Attapeu	468MW	CA signed 15 Nov 1997		• Anscan Int'l (Malaysia/BVI)		Terminated in 2005
11	Namtheun 3 (IPP)	Borikhamxay	263MW	PDA signed 1 Augt 1994		• Heard Energy (USA/BVI)		Terminated in 2004
12	Hongsa (IPP)	Xayabury	720MW	PDA signed 22 July 1994		• TLL (Thailand)		Terminated in 2006

CA: Concession Agreement

FS: Feasibility Study

HOA: Heads of Agreement equivalent to Project Development Agreement (PDA) after enactment of Electricity Law in 1997

IPP: Independent Power Producer

MOU: Memorandum of Understanding

PDA: Project Development Agreement

PPA: Power Purchase Agreement

TBD: To Be Determined

SIOD: Schedule Initial Operation Date

Note: CA or BOT Agreement equivalent to Project Development Agreement (PDA) before enactment of Electricity Law in 1997. There were only two stages in the development process that started from MOU and then PDA whereby concession rights were granted. After 1997 PDA or HOA was inserted as interim stage between MOU and CA. In the PDA or HOA mandate given in the MOU is upgraded to exclusive rights to develop the project but such rights are still contingent upon concession rights that shall be further granted in Concession Agreement

2. Power Projects in Lao PDR - Operational

No	Name of Project	Location	Installed Capacity	STATUS		Investors (Sponsors)	Planned Market	Remarks
		Province		Progress of	Commercial Operation Date			
				MOU/PDA/CA				
1	Houay Ho (IPP)	Champasak/Attapeu	152 MW	In Operation	1999	<ul style="list-style-type: none"> • EdL (Laos) 20% • Suez Energy (Belgium) 60% • HHTC (Thailand) 20% 	Thailand	
2	Nam Dong Hydropower	Luangprabang	1 MW	In Operation	1970	Electricité du Laos (EdL)	Laos	
3	Nam Ko	Oudomxay	1.5 MW	In Operation	1996	Electricité du Laos (EdL)	Laos	
4	Nam Leuk Hydropower	Vientiane	60 MW	In Operation	2000	Electricité du Laos (EdL)	Laos/Thailand	
5	Nam Lik 1-2 Hydropower (IPP)	Vientiane	100 MW	In Operation	2010	<ul style="list-style-type: none"> • EDL 10% • CWE (China) 90% 	Laos	
6	Nam Mang 3 Hydropower	Vientiane	40 MW	In Operation	2004	Electricité du Laos (EdL)	Laos/Thailand	
7	Nam Ngum 1 Hydropower	Vientiane	155 MW	In Operation	1971	Electricité du Laos (EdL)	Laos/Thailand	
8	Nam Theun 2 Hydropower (IPP)	Khammouane and Bolikhamxay	1075 MW	In Operation	2010	<ul style="list-style-type: none"> • LHSE (Laos) 25% • EDF (France) 40% • EGCO (Thailand) 35% 	Laos/Thailand	
9	Selabam Hydropower	Champasak	5 MW	In Operation	1970	Electricité du Laos (EdL)	Laos	
10	Se Xet 1	Saravane	45 MW	In Operation	1990	Electricité du Laos (EdL)	Laos/Thailand	
11	Se Xet 2 Hydropower State Utility	Saravane	76 MW	In Operation	2009	Electricité du Laos (EdL) 100%	Laos/Thailand	
12	Theun-Hinboun (IPP)	Bolikhamxay	220 MW	In Operation	1998	<ul style="list-style-type: none"> • EdL (Laos) 60% • Nordic 20% • GMS 20% 	Laos/Thailand	

CA: Concession Agreement
 FS: Feasibility Study
 HOA: Head of Agreement
 IPP: Independent Power Producer
 MOU: Memorandum of Understanding
 PDA: Project Development Agreement
 PPA: Power Purchase Agreement
 TBD: To Be Determined
 SIOD: Schedule Initial Operation Date

3. Power Projects in Lao PDR - Under Construction

No	Name of Project	Location	Installed Capacity	STATUS		Investors (Sponsors)	Planned Market	Remarks
		Province		Progress of	Commercial Operation Date			
				MOU/PDA/CA				
1	Hongsia Lignite (IPP)	Xayaboury	1878 MW	PDA (HOA) Signed 18/12/2006 and period 18 months, renewal 19/12/08 to 20/6/09 Tariff MOU 13/5/09 (PDA signed with Thai-Lao Lignite of Thailand on 22 July 1994 was procedurally terminated in October 2006)	2015	<ul style="list-style-type: none"> LHSE 20% Ratchabury 40% BANPU 40% 	Laos/ Thailand	Under Construction
2	Nam Ngum 2 Hydropower (IPP)	Vientiane	615 MW	PDA 16/01/1991 CA Signed 21/03/2006	IOD 2011 COD 2013	<ul style="list-style-type: none"> EdL (Laos) 25% CH. Kanchang (Thailand) 28.5% PT Construction & Irrigation Co., (Laos) 4% Ratchaburi (Thailand) 25% Bangkok Expressway PCL (Thailand) 12.5% TEAM Consulting Engineering 1% Shalapak Group (USA) 4% 	Thailand	Commissioning test
3	Nam Nhone	Bokeo and Luangnamtha	2.4 MW	PDA not required CA Signed 3/3/2006	2011	Nam Nhone Power Company 100%	Laos	Progress Construction 91.74%
4	Nam Ngum 5 Hydropower (IPP)	Luangprabang and Xiengkhouang	120 MW	CA Signed 10/4/2007	2012	<ul style="list-style-type: none"> EDL 15% Sinohydro (China) 85% 	Laos	Progress Construction 60%
5	Tad Salen Hydropower (IPP)	Savannakhet	3.2 MW	<ul style="list-style-type: none"> PDA not required CA Signed 03/02/2009 	TBD	SIC Manufacturer (Thailand) 100%	Laos	Progress Construction 29%
6	Theun-Hinboun Hydropower Expansion (IPP)	Bolikhamxay	220+60 MW	<ul style="list-style-type: none"> CA Amended 27/8/2008 	2012	<ul style="list-style-type: none"> EDL 60% Nordic Group (Norway) 20% MDX (Thailand) 20% 	Laos/ Thailand	Progress Construction 73%
7	Xekaman 3 Hydropower (IPP)	Sekong	250 MW	<ul style="list-style-type: none"> PDA not required CA Signed 4/01/2006 	2010	<ul style="list-style-type: none"> EDL 15% VLP (Vietnam) 85% 	Laos/ Vietnam	Progress Construction 89.27%
8	Xekaman 1 Hydropower (IPP)	Attapeu	322 MW	CA Signed 10/2/2011	2013	<ul style="list-style-type: none"> GOL 15 - 30% VLP (Vietnam) 70-85% 	Vietnam/ Laos	Under Construction
9	Xayabouri (Mekong) (IPP)	Xayaboury/ Luangprabang	1260 MW	CA Signed 29/10/2010	2019	Gol 20% Ch.Kanchang & PT 80%	Laos/ Thailand	Under Construction

4. Power Projects in Lao PDR - Planning Stage (PDA Stage)

No	Name of Project	Location	Installed Capacityz	STATUS		Investors (Sponsors)	Planned Market	Remarks
		Province		Progress of	Commercial Operation Date			
				MOU/PDA/CA				
1	Don Sahong (Mekong)	Champasak	240 MW	• PDA Signed 13/02/2008	2016	• GOL 20% • Mega First (Malaysia) 80%	Laos/ Thailand	PDA Completed
2	Nam Beng	Oudomxay	34 MW	PDA Signed 10/3/2010	2015	China National Electrical Equipment Corp.	Laos	PDA Completed
3	Nam Kong 1 (IPP)	Attapeu	150 MW	PDA Signed 23/06/2008	2017	• Region Oil (Russia) 80% • LHSE 20%	Thailand	CA/PDA Negotiation
4	Nam Lik 1 (IPP)	Vientiane	60 MW	PDA Signed 08/4/2008	2014	• GOL 20% • Hydro Engineering Co. (Thailand) 80%	Laos	CA/PPA Negotiation
5	Nam Mang 1 (IPP)	Bolikhamxay	57 MW	PDA Signed 20/5/2010	2012	Far-East Industrial Co., Ltd	Laos	CA/PDA Negotiation
6	Nam Mo (IPP)	Xiengkhouang	150 MW	PDA Signed 30/03/2008	2014	• GOL 15% • Viet-Lao Economical Cooperative General Company 85%	Vietnam	CA/PPA Negotiation
7	Nam Ngiep 1 Hydropower (IPP)	Bolikhamxay	262.9 MW	• PDA Signed 27/4/2006 and period 18 months, renewal 27/5/08 to 26/2/09	2015	• LHSE 25% • Kansai Electric & Nippon Keoi (Japan) 45% • EGAT Inter 30%	Laos/ Thailand	PDA Completed
8	Nam Ngiep 2	Xiengkhouang	180 MW	PDA Signed 25.8.2010 and period 18 month	2015	• CWE (China)		PDA Completed
9	Nam Ngum 3 Hydropower (IPP)	Vientiane and Xieng Khouang	460 MW	• PDA Signed 15/11/97	2014	• LHSE (Laos) 23% • Marubeni (Japan) 25% • Ratchaburi (Thailand) 25% • GMS (Thailand) 27%)	Thailand	CA/PPA Negotiation
10	Nam Ou	Phongsaly/ Luangprabang	1156 MW	PDA Signed 15/10/2007	2013-2016	• GOL 10 - 25% • Sinohydro (China) 90% - 75%	Thailand or China and Laos	PDA Completed
11	Nam Phak	Champasak	45 MW	PDA Signed 06.11.2009	2013	• EDL 20% • Kobe Green Power Co., Ltd (Japan) 80%	Laos	PDA Completed
12	Nam Pha	Luangnamtha/ Bokeo	130 MW	PDA Signed 20.8.2010 and period 18 months	TBD	AP Bizlink Group (Malaysia)	Laos	PDA Completed
13	Nam Sim (IPP)	Houaphan	8 MW	PDA Signed 2/10/2007	2013	• ECI (Laos) 25% • Energy Development as (Norway) 75%	Laos	

4. Power Projects in Lao PDR - Planning Stage (PDA Stage) (cont.)

No	Name of Project	Location	Installed Capacityz	STATUS		Investors (Sponsors)	Planned Market	Remarks
		Province		Progress of MOU/PDA/CA	Commercial Operation Date			
14	Nam Sane 3 (IPP)	Xiengkhouang	65 MW	PDA Signed 19/06/2008	2013	<ul style="list-style-type: none"> GOL 25% Rohas Euco Industries Berhad (Malaysia) 75% 	Laos	PDA Completed
15	Nam Seuang 1	Luangprabang	63 MW	PDA Signed 11.8.2010 and period 18 month	TBD	Bru Thai International	Laos/ Thailand	PDA Completed
16	Nam Seuang 2	Luangprabang	141 MW	PDA Signed 11.8.2010 and period 18 month	TBD	Bru Thai International	Laos/ Thailand	PDA Completed
17	Nam Tha 1	Bokeo/ Luangnamtha	168 MW	PDA Signed 16/6/2010	2013	<ul style="list-style-type: none"> Gol 25% China Souther Grid 75% 		CA/PPA Negotiation
18	Nam Theun 1 Hydropower (IPP)	Bolikhamxay	523 MW	<ul style="list-style-type: none"> CA/ PPA Under Negotiation (tariff concluded) PDA Signed 28/11/04 	2018	<ul style="list-style-type: none"> LHSE 20% Gamuda (Malaysia) 40% EGCO (Thailand) 40% 	Laos/ Thailand	PDA Completed
19	Pakbeng (Mekong)	Oudomxay/ Xayaboury	855 MW	PDA Signed 27/12/2010 and period 18 month		GOL 19% Datang Oveas Investment Co.,Ltd 81%		PDA Completed
20	Phou Ngoy (Mekong)	Champasak	651MW	PDA Signed 7/12/2010 and period 18 months		<ul style="list-style-type: none"> Charoen Energy and Water Asia Co.,Ltd 	Thailand/ Laos	PDA Completed
21	Sanakham (Mekong)	Xayaboury/ Vientiane	660 MW	PDA Signed 27/12/2010 and period 18 month		GOL 19% Datang Oveas Investment Co.,Ltd 81%		PDA Completed
22	Sekong 4 Hydropower (IPP)	Sekong	300 MW	PDA signed 23/6/2008	2017	<ul style="list-style-type: none"> Region Oil (Russia) 80% LHSE 20% 	Thailand	CA/PPA Negotiation
23	Se Kong 5 Hydropower (IPP)	Sekong	330 MW	<ul style="list-style-type: none"> PDA signed 19/6/2009 	2016	Region Oil (Russia) Strategic partners to be invited	Thailand / Laos	CA/PPA Negotiation
24	Xenamnoy 1	Champasak/ Attapeu	148 MW	PDA Signed 25/01/2010	2013 - 2014	<ul style="list-style-type: none"> GOL 10% Phongxubthavy Road and Bridge Construction Co., Ltd 90% 		CA/PPA Negotiation
25	Xepian-Xenamnoy (IPP)	Attapeu and Champasak	390 MW	PDA Signed 14/11/2008 and period 18 months	2016	<ul style="list-style-type: none"> LHSE 24% SK Engineering & Construction (Korea) 26% Korea Western Power Co., Ltd 25% Ratchaburi Electric Generating Holding Public Co., Ltd 25% 	Thailand/ Laos	PDA Completed

4. Power Projects in Lao PDR - Planning Stage (PDA Stage) (cont.)

No	Name of Project	Location		Installed Capacityz	STATUS		Investors (Sponsors)	Planned Market	Remarks
		Province	Progress of MOU/PDA/CA		Commercial Operation Date				
26	Xe Katam (IPP)	Champasak		61 MW	PDA Signed 20/12/2007 and period 18 months	2016	<ul style="list-style-type: none"> GOL 25% Kansai (Japan) 55% Thai investor 20% 	Laos	PDA / PPA Completed
27	Nam Kong 2	Attapeu		60-80 MW	PDA Signed		Hong Anh Gai Lai Mineral Joint Stock Company		

CA: Concession Agreement
 FS: Feasibility Study
 HOA: Head of Agreement
 IPP: Independent Power Producer
 MOU: Memorandum of Understanding
 PDA: Project Development Agreement
 PPA: Power Purchase Agreement
 TBD: To Be Determined
 SIOD: Schedule Initial Operation Date

5. Power Projects in Lao PDR - Feasibility Stage (MOU Stage)

No	Name of Project	Location		Installed Capacity	STATUS		Investors (Sponsors)	Planned Market	Remarks
		Province	Progress of		Commercial Operation Date				
			MOU/PDA/CA						
1	Ban Koum (Mekong)	Champasak	1872 MW	MOU Signed 25/3/2008 and period 30 months to 25/9/2010		- Italian Thai - Asia Corp Holdings Limited.	Laos/ Thailand	Proposed to extense period	
2	Dak e meule Hydropower (IPP)	Sekong	130 MW	• MOU Signed 8/1/2008 and period 18 month to 08/07/2009		• GOL 25% • Viet-Lao Power 75%	Vietnam/ Laos	FS on going	
3	Houay Champi	Champasak	5 MW	MOU Signed 26/5/2009 and period 18 month to 16/9/2010		SV Group Company Ltd.	Laos	FS No progressing	
4	Luangprabang (Mekong)	Luangprabang	1410 MW	MOU Signed 13/10/2007 and period 30 month to 10/4/2010		Petrovietnam Power Corporation	Laos/ Vientam	FS on going	
5	Nam Bak 1	Vientiane	160 MW	• MOU Signed 11.4.2007 Renewal 12.10.2008 to 12/5/2009		Num Ngum 2 Power Company limited.	Thailand		
6	Nam Bak 2	Vientiane	40 MW	• MOU Signed 11.4.2007 Renewal 12.10.2008 to 12/5/2009		Num Ngum 2 Power Company limited.	Laos/ Thailand		
7	Nam Feuang	Vientiane	28 MW	MOU Signed 3.4.2007 Renewal 2/10/2008 to 3/6/2009		• Yunan Provincial Power Investment	Laos	FS on going	
8	Nam Ham	Xayaboury	3.5 MW	• MOU Signed 6.4.2005 Renewal 14.12.2008		• GOL 20% • Cobri Co., Ltd (Laos) 80%	Laos	CA negotiation completed	
9	Nam Khan 2	Luangprabang	126.2 MW	MOU Signed 13.10.2006 and period 18 month to 13/4/2008		Sinohydro (China)	Laos		
10	Nam Khan 3	Luangprabang	47 MW	MOU Signed 13.10.2006 and period 18 month to 13/4/2008		Sinohydro (China)	Laos		
11	Nam Kong 2	Attapeu	66 MW	MOU Signed 19/01/2010 and period 18		Hong Anh Gai Lai Mineral Joint Stock Company	Vientam	FS on going	
12	Nam Kong 3	Attapeu	45 MW	MOU Signed 31/8/2009 and period 18 months to 30/02/2011		Hong Anh Gai Lai Mineral Joint Stock Company	Laos	FS Approved	
13	Nam Long	Luangnamtha	5MW	MOU Signed 10/1/2007		Luangpaseuth Construction Co., Ltd		FS on going	
14	Nam Ma 1, 2, 3	Houaphan	149 MW	MOU Signed 30/12/2008 and period 18 months to 29/6/2010		Linh Linh JFC Electrical Construction Investment Joint Stock Company	Laos/ Vietnam	FS on going	
15	Nam Mo 1	Xiengkhouang	120 MW	MOU Signed 4.3.2010 and period 18 month		GOL 10-15% HN-CIT 70-75% V.LEC 15%	Vietnam	FS on going	

5. Power Projects in Lao PDR - Feasibility Stage (MOU Stage)(cont)

No	Name of Project	Location	Installed Capacityz	STATUS		Investors (Sponsors)	Planned Market	Remarks
		Province		Progress of	Com-mercial Operation Date			
				MOU/PDA/CA				
16	Nam Mouan	Bolikhamxay	124 MW	MOU Signed 26.2.2010 and period 18 month		Chubu Electric Power (Japan)	Vietnam	FS on going
17	Nam Neun	Houaphan	65 MW	MOU Signed 8/10/2009 and period 18 months to 8/04/2011		GOL 25% Indochina Consulting Co., Ltd (Korea) 75%	Vietnam	FS on going
18	Nam Ngiep Mouang Mai	Bolikhamxay	38 MW	MOU Signed 25.2.2010 and period 18 month		• Phongzubthavy Bridge Road Construction		FS on going
19	Nam Ngum Downstream	Vientiane Municipality	70 MW	MOU Signed 28/1/2008 and period 18 months		CEIEC China	Laos	FS on going
20	Nam Ngum 4	Xiengkhouang	220 MW	MOU Signed 30/3/2008 and period 18 months		Saigon Investment Group	Laos/ Vietnam	FS on going
21	Nam Phai	Vientiane	60 MW	MOU Signed 24.7.2009 Renewal 31.11.2008 to 31/5/2009		Norinco International Cooperation (China)		FS on going
22	Nam Phoun	Xayaboury	74 MW	MOU Signed 5.12.2008 and period 18 month to 4/6/2010		SOK Corporation Ltd.	Laos	FS on going
23	Nam Phouan	Vientiane	60MW	MOU Signed 24/9/2010		ECI (Laos) Velcan Energy (France)		
24	Nam Pouï	Xayabury	60MW	MOU Signed 6/10/2010		Mudajaya Corporation Ber had		
25	Nam Pod	Houaphan	15 MW	MOU Signed 26/11/2009 and period 18 months		ACE Consultant (Laos)	Vietnam	FS on going
26	Nam Sum 1& 3	Houaphan/ Luangprabang	288 MW	MOU Signed 30/3/2008 and period 18 months to 29/9/2009		Saigon Investment Group	Laos/ Vietnam	FS on going
27	Pak Lay (Mekong)	Xayabury and Vientiane	1320 MW	MOU Signed 11/6/2007 and period 30 month to 11/7/2010		CEIEC+ SINOHYDRO	Thailand/ Laos	
28	Sekong Downstream	Attapeu	80MW	MOU Signed 26/8/2010		V&H Corporation Co.,Ltd (Laos)		
29	Sekong 3 (3A&3B)	Sekong	3A: 105MW 3B: 100MW	MOU Signed 29/1/2008 and period 18		Song Da Corporation Company	Laos/ Vietnam	
30	Thakho	Champasak	50 MW	MOU Signed 17/3/2009 and period 18 months		Companie Nationale du Rhone (CNR) EDL	Laos	FS on going
31	Xebanghieng 1	Savannakhet	50 MW	MOU Signed 25/11/2008 and period 18 months to 24/7/2010		Song Da Corporation Company	Vietnam	FS on going
32	Xebanghieng 2	Savannakhet	52 MW	MOU Signed 25/11/2008 and period 18 months to 24/7/2010		Song Da Corporation Company	Vietnam	FS on going
33	Sebangnouan	Saravane	80 MW	• MOU Signed 26.8.2005 and period 18 month renewal to 8/3/2008		Sitath Road - Bridge Construction Co., LTD		FS on going

5. Power Projects in Lao PDR - Feasibility Stage (MOU Stage)(cont)

34	Xekanman 4	Sekong	80 MW	MOU Signed 19.12.2006 Renewal 18.5.2008 to 17/2/2009		Viet-Lao Power Company	Vietnam	FS on going
35	Xe Neua	Khammouane	53 MW	MOU Signed 16.5.2006 and period 18 month to 16/11/2007		Phonesack Bridge&Road Construction Co., Ltd	Laos	FS on going
36	Nam Ang Tha beng	Attapeu	30 MW	MOU Signed 15.3.2011		ECI (Laos) Velcan Energy (France)		
37	Xepian-Houaysoy	Attapeu	100 MW	MOU Signed 26/6/2010 and period 18 months		Houay Ho Power	Thailand	FS on going

CA: Concession Agreement
 FS: Feasibility Study
 HOA: Head of Agreement
 IPP: Independent Power Producer
 MOU: Memorandum of Understanding
 PDA: Project Development Agreement
 PPA: Power Purchase Agreement
 TBD: To Be Determined
 SIOD: Schedule Initial Operation Date



Department of Energy Promotion & Development
 Ministry of Energy and Mines
 Ground Floor, HPO Building adjacent MEM
 Nongbone Road, Vientiane, Lao PDR
 Tel: (856 21) 45 2539 - 40, 264253
 Fax: (856 21) 41 5626, 415442
 Web: www.poweringprogress.org
 Email: lnce@laopdr.com, info@poweringprogress.org